

**LEXINGTON SCHOOL COMMITTEE MEETING**  
**Wednesday, February 25, 2015**  
**Hadley Public Services Building**  
**201 Bedford Street**

**Present:** Chair Margaret Coppe; Chair, Judith Crocker; Alessandro Alessandrini; William Hurley; Jessie Steigerwald

**Absent:** **Abigail Schwartz, Student Representative**

**The minutes were taken by Margaret Coppe, Chair**  
**The meeting convened 7:00 pm**

The joint Summit 7 meeting was called to order at 7:00 PM. After discussion of the School Building Project Consensus Plan, the School Committee presented the current request that will be made to Special Town Meeting for \$4,080,000 for design funds for recommended projects. Jon Himmel, chair of the Permanent Building Committee, presented a breakdown of the soft cost budget recommendation and a proposed timeline.

At 9:15 PM, the School Committee entered into discussion about whether to recommend standard modulars or pre-fabricated modulars at Fiske School. This decision had been put off at the School Committee meeting of February 24, 2015.

***Motion to place pre-fabricated modulars at Fiske School. (Hurley, Crocker)***

***The Motion was approved. (3-2) (Alessandrini, Coppe)***

Further discussion continued about communicating decision to the community.

***Motion to Adjourn (Steigerwald, Crocker)***

***The Motion was approved. 5-0***

The meeting adjourned at 9:46 PM.

Place on Consent Agenda for SC Approval 3.8.16

Voted Approved by the School Committee 3.8.16